

Daffah Head Office Project Plan : IT Passive (Cabling)

TASK(S) IT Passive Cabling						
Description of Work	Area	Start Date	End Date	Duration (Day)	Status	Comments
UTP Cable Puling	Legal department	20/10/2021	21/10/2021	2		
Fiber Cable Pulling, Fiber Splicing, Cabinet Installation	All Office	23/10/2021	24/10/2021	2		
UTP Cable Pulling	Engineering Department	25/10/2021	25/10/2021	1		
UTP Cable Pulling	IT Department	27/10/2021	27/10/2021	1		
UTP Cable Pulling	Akarat Department	28/10/2021	28/10/2021	1		
Termination Testing and Labelling of UTP cable and arrangements	All Office	31/10/2021	1/11/2021	2		
Any Pending Work		2/11/2021	4/11/2021	2		

Comments: If there is any change in the above given timeline due to some critical circumstances we will reschedule the time or date by coordinating with MR. Russel.